

ID	Task Name	Duration	Start	Finish	2Q09		3Q09		4Q09		1Q10		2Q					
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr
1	Mission Road Power Plant Abatement and Demolition	263 days	Fri 4/17/09	Fri 3/5/10														
2	Contract Issued	0 days	Fri 4/17/09	Fri 4/17/09														
3	Obtain Permits	5 days	Mon 4/20/09	Fri 4/24/09														
4	Project Mobilization	12 days	Mon 4/27/09	Sat 5/9/09														
5	Turbine Room Abatement and Selective Demo	150 days	Tue 5/5/09	Mon 11/2/09														
6	TR Asbestos Abatement	88 days	Tue 5/5/09	Wed 8/19/09														
7	TR Equipment Removal	64 days	Mon 6/15/09	Mon 8/31/09														
8	TR Foundation Removal	72 days	Mon 6/29/09	Thu 9/24/09														
9	TR Other Equipment Removal	70 days	Sat 6/27/09	Mon 9/21/09														
10	TR Lead Paint Abatement	30 days	Tue 9/22/09	Mon 10/26/09														
11	TR Temporary Enclosure	6 days	Tue 10/27/09	Mon 11/2/09														
12	Boiler 1&2 Abatement and Boiler Removal	164 days	Mon 7/6/09	Sat 1/23/10														
13	B1&2 Siding Removal	58 days	Mon 7/6/09	Sat 9/12/09														
14	B1&2 Boiler Removal	58 days	Sat 9/19/09	Wed 11/25/09														
15	B1&2 Lead Paint Abatement	25 days	Mon 11/30/09	Thu 12/31/09														
16	B1&2 Temporary Cover	18 days	Mon 1/4/10	Sat 1/23/10														
17	Boiler 3 Abatement and Demolition	95 days	Mon 7/6/09	Mon 10/26/09														
18	B3 Asbestos Abatement	40 days	Mon 7/6/09	Thu 8/20/09														
19	B3 Demolition	51 days	Wed 8/26/09	Mon 10/26/09														
20	Production Training Center Abatement & Ckearing	15 days	Fri 7/10/09	Mon 7/27/09														
21	PTC Asbestos Abatement	6 days	Fri 7/10/09	Thu 7/16/09														
22	PTC Internal Wall Demolition	5 days	Wed 7/22/09	Mon 7/27/09														
23	Main Training Center Demolition	31 days	Tue 1/5/10	Tue 2/9/10														
24	MTC Asbestos Abatement	4 days	Tue 1/5/10	Fri 1/8/10														
25	MTC Demolition	27 days	Sat 1/9/10	Tue 2/9/10														
26	Pavement Removal and Grass Planting	58 days	Tue 10/27/09	Wed 3/3/10														
27	Demobilization	2 days	Thu 3/4/10	Fri 3/5/10														
28	MRPP Abatement & Demolition Project Complete	0 days	Fri 3/5/10	Fri 3/5/10														

Project: MRPP 052509-CPS Date: Mon 6/15/09	Task		Milestone		External Tasks	
	Split		Summary		External Milestone	
	Progress		Project Summary		Deadline	