

**TEXAS SCHOOL FACILITIES  
GAS PIPE TEST RESULTS FORM**

ACCT. OR METER # \_\_\_\_\_

FACILITY/CAMPUS NAME: \_\_\_\_\_

TEST PERFORMED BY: \_\_\_\_\_

FACILITY ADDRESS: \_\_\_\_\_

TELEPHONE NUMBER: ( ) \_\_\_\_\_

DATE OF TEST: \_\_\_\_/\_\_\_\_/\_\_\_\_

TESTING PERFORMED ACCORDING TO (check one):

- MUNICIPAL CODE
- RAILROAD COMMISSION OF TEXAS CODE AS FOLLOWS:

SYSTEM NORMAL OPERATING PRESSURE (NOP): \_\_\_\_\_ lbs./ozs.

for NOP < 0.5 psig; test at 5 psig for 30 minutes

for NOP >= 0.5 psig; test at 1.5 times NOP or 5 psig, whichever is greater, for 30 minutes

for NOP >= 5 psig; the test at NOP for 1 hour

TESTING PRESSURE: \_\_\_\_\_ lbs./ozs.

TIME OF TEST: start \_\_\_\_\_ am/pm stop \_\_\_\_\_ am/pm

REPAIRS REQUIRED? YES  NO

FINAL RESULTS: PASS  FAIL

VERIFYING OFFICIAL (tester): \_\_\_\_\_ DATE: \_\_\_\_\_

(signature)

WITNESSED BY: \_\_\_\_\_ DATE: \_\_\_\_\_

(signature)

To be completed for each facility name listed on PS-86A (Gas Pipe Testing Form)